



PROJECT COORDINATION MAP AND SCHEDULES

PROJECT	DESCRIPTION	PROJECT LIMITS	SCHEDULED CONSTRUCTION	
			BEGIN	END
A (CITY OF LA)	ALAMEDA STREET NORTH IMPROVEMENT PROJECT	ANAHEIM STREET TO 300FT S/O PCH	01/2026	07/2028
B (CITY OF LA)	ALAMEDA STREET SOUTH IMPROVEMENT PROJECT	HARRY BRIDGES BOULEVARD TO ANAHEIM STREET	02/2025	08/2027
C (POLA)	EA 31850: SR-47/HARBOR BLVD INTERCHANGE PROJECT	SR-47; PM 0.3/0.8	02/2024	11/2026
D (CALTRANS)	EA 39020: VINCENT THOMAS BRIDGE DECK REPLACEMENT PROJECT	SR-47; BRIDGE # 53-1471; POSTMILE (PM) 0.4/2.0	10/2025	03/2027
E (POLA)	SR-47/NAVY WAY INTERCHANGE PROJECT	SR-47/NAVY WAY INTERCHANGE	12/2025	06/2028
F (POLB)	PIER WIND PROJECT	NAVY WAY	EARLY 2027	TBD
G (CALTRANS)	EA32250: UNION PACIFIC OH BRIDGE DECK REPLACEMENT PROJECT	SR-103; BRIDGE #53-2626; PM 0.1/0.1	07/2024	10/2025
H (CITY OF LA)	WB ANAHEIM STREET WIDENING PROJECT	DOMINGUEZ CHANNEL TO FARRAGUT AVENUE	07/2024	07/2026
I (POLB)	HEAVY HAUL ROUTE PROJECT	ANAHEIM WAY AND FARRAGUT AVENUE	09/2024	09/2025
J (CALTRANS)	EA 34490: ANAHEIM ST OVERHEAD BRIDGE RAILS UPGRADE	SR-103; BRIDGE #53-2627; PM 0.9/0.9	08/2024	02/2025
K (CALTRANS)	EA 32160: PCH (SR-1) CAPM AND ADA IMPROVEMENT PROJECT	STUDEBAKER ROAD TO PASEO DE LAS DELICIAS (PM 0/18)	02/2024	(10/2025) 11/2027
L (MWD) *	PUREWATER CONVEYANCE	VARIOUS ROADS (SEPVULVEDA, ALAMEDA, DEL AMO, ETC.)	03/2027	2031
M (CITY OF LA)*	WILMINGTON SAFE STREETS PROJECT (Vision Zero LA)	VARIOUS ROADS (ANAHEIM, L & I, WILMINGTON, FRIGATE, NEPTUNE, ETC.)	07/2027	08/2030
N (CALTRANS)	EA 0W670: PAVEMENT PRESERVATION PROJECT	SR-103; PM 0/1.8	07/2024	05/2025
O (POLA)	PHILLIPS 66 MARINE TERMINAL WHARF IMPROVEMENT PROJECT	BERTHS 148-151	TBD	TBD

- VINCENT THOMAS BRIDGE BRIDGE (VTB) DECK REPLACEMENT PROJECT
- PROJECTS WITH CONSTRUCTION SCHEDULES THAT ARE IN CONFLICT WITH THE VTB PROJECT
- PROJECTS WITH CONSTRUCTION SCHEDULES THAT ARE NOT IN CONFLICT WITH THE VTB PROJECT
- CALTRANS PROJECT
- * NOT ON THE MAP DUE TO VARIOUS LOCATIONS AND NOT IN CONFLICT WITH THE VTB PROJECT
- (##/####) COMPLETION OF AFFECTED SEGMENT TO NOT CONFLICT WITH THE VTB CONSTRUCTION DETOURS

VINCENT THOMAS BRIDGE BRIDGE (VTB) DECK REPLACEMENT PROJECT
 PROJECTS WITH CONSTRUCTION SCHEDULES THAT ARE IN CONFLICT WITH THE VTB PROJECT
 PROJECTS WITH CONSTRUCTION SCHEDULES THAT ARE NOT IN CONFLICT WITH THE VTB PROJECT
 CALTRANS PROJECT
 * NOT ON THE MAP DUE TO VARIOUS LOCATIONS AND NOT IN CONFLICT WITH THE VTB PROJECT
 (##/####) COMPLETION OF AFFECTED SEGMENT TO NOT CONFLICT WITH THE VTB CONSTRUCTION DETOURS